Classic Log Homes, Inc.

PURCHASE AGREEMENT

32x40 Log Package Garage Estimate

Jeff Glaza
3981 Pryne Road
Wisconsin Rapids, WI 54495
Phone: 715-887-2550
E-mail: jeff@classicloghomes.biz
Web: www.classicloghomes.biz

PROPOSAL DATE: May 5, 2011

Proposal Submitted to:

Job Address:

32x40 Log Package Garage Estimate

Description	Lineal Foot	Price per LF	AMOUNT
8" stack x 7.5" average thickness Double Peeled and Kiln Dried wall logs			
2120 lineal feet	2120	$5.85	$12,402.00
8" stack x 3" thick matching log siding gables and dormers kiln dried			
1200 lineal feet	1200	$3.40	$4,080.00
Natural Tails for full logs			
	64	$22.00	$1,408.00
Natural tails for siding on dormers			
	40	$26.00	$1,040.00
Solid square rough-sawn timber 12x12 posts			
	90	$9.60	$864.00
Solid square rough-sawn timber 12x12 beams			
	120	$9.60	$1,152.00
Solid square rough-sawn timber 8x8 beams			
	120	$4.27	$512.40
Solid square rough-sawn timber 6x10 porch rafters			
	242	$4.00	$968.00
Solid square rough-sawn timber 6x6 porch rafters supports			
	22	$2.40	$52.80
Round log beams, purlins, and posts for roof support 12" small end up to 16' long			
	404	$7.50	$3,030.00
2x8 kiln dried T&G for all roofs and loft floor			
	10,532	$1.00	$10,532.00
1x8 T&G for inside of gable and dormer walls			
	1384	$0.64	$885.76
		SUBTOTAL	$36,926.96
		SHIPPING	$0.00
		TOTAL	$36,926.96
		TAX	$0.00
		TOTAL	$36,926.96
		DOWN PAYMENT	$0.00
		AMOUNT DUE	$36,926.96